



City of Chico

Bruce Road Reconstruction Project (Skyway to State Route 32)

Volume 1

June 3, 2024

Bruce Road Reconstruction Project (Skyway to State Route 32)

Monthly Update

Introduction

Following is the first in a series of monthly electronic updates that City staff will provide to property owners, businesses, interested organizations, and other stakeholders adjacent to the project. These updates will continue throughout the 2024 and 2025 construction seasons to share detailed information regarding the progress of the Bruce Road Widening Project (Skyway to State Route 32). If you do not wish to receive these updates, you may opt out by sending a quick email with that instruction. Alternatively, if you know of others interested in being added to the list, please have them visit the project webpage to sign up to receive regular project updates. [City of Chico - Bruce Road Reconstruction Project](#).

Work Completed

Work on the Bruce Road Widening Project officially commenced on April 22, 2024, with implementation of traffic control measures for the first stage of the project, which includes a hard closure on Bruce Road between Skyway and E 20th Street, and a hard closure from Concord Ave to Banner Peak in preparation of removal and reconstruction of the bridge over Little Chico Creek. Roadway work



involved the removal of asphalt and excavation of the roadway between Skyway and E 20th Street in preparation for the new Roller Compacted Concrete (RCC) roadway. A new storm drain trunkline was installed from Fremont Street to Bruce Road along what will be the future "Webster Road", as well as completion of a new storm drain installed along Bruce Road between Skyway and E 20th Street. At the new bridge location between Concord Ave and Banner Peak,



where Bruce Road will be elevated approximately 4 feet, a new retaining wall has been constructed north of the creek on the east side of Bruce Road.



Work Planned for the Coming Month

In the coming weeks, work will continue on the roadway reconstruction with the installation of underground utilities. The roadway excavation will be completed and graded, and base rock will be placed to support the new roadway surfacing. New concrete curb & gutter and median curbs will be

installed in preparation for the RCC paving. At Little Chico Creek, environmental clearance has been received to install a temporary creek diversion allowing work to begin on the new bridge. The area around the existing bridge will soon be cleared of vegetation, and following the creek diversion the existing bridge will be demolished and construction of the new bridge piers will begin.

Contact Information

For any questions or concerns, please contact the Capital Project Services Department at 879-6900 or Police Dispatch for immediate assistance from 5 PM to 8 AM at 895-4911. For design questions, you can reach Mike Cook or Felicia McDowell, Senior Civil Engineer, at 879-6930. For construction issues, contact Justin Seufert, Resident Engineer, at (707) 684-1042 or Matt Clarke, Structures Representative, at 966-7469. The contractor, Knife River Construction, can be reached through Todd Garman, Project Manager, at 518-5548 or their 24-hour contact at 864-7420.

- ✓ Please abide by all road closures, while it may be tempting to explore the construction, hazards are present.
- ✓ Be alert for construction detours and on the lookout for conditions to change as work progresses.
- ✓ Obey all construction signs and directions from traffic control flaggers.

The City appreciates your patience and understanding during the project. Please feel free to contact City staff or the contractor should you need additional information. The Contractor will notify businesses at least 2 weeks prior to the commencement of any construction activities that occur directly in front of their property. For more information please refer to the City Capital Project webpage at [City of Chico - Bruce Road Reconstruction Project](#).

CONTACT PHONE NUMBERS (Area Code – 530)

Capital Project Services Department	879-6900
Police Dispatch (use this number for immediate assistance from 5PM - 8AM)	895-4911

Design Questions

Felicia McDowell, Senior Civil Engineer	879-6930
Paul Rabo, Project Designer	895-1422

Construction Issues

Justin Seufert, Resident Engineer	(707)684-1042
Matt Clarke, Structures Representative	966-7469

Knife River Construction (Contractor)

Todd Garman (Project Manager)	518-5548
Knife River 24-hour contractor contact	864-7420